BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	Establishment of RO Plant in Ward No 15, Dasarahalli
2	Estimated cost and Technical Sanction NO and Date	Rs.13.00 Lakhs, T.S No.134/16-17, 21.03.2017
3	Amount of Tender	1300000.00
4	Job Code No	015-17-000019
5	Name & Address of the contractor	KRIDL
6	Aggrement No & Date	EE/DD/AGR/14 /17-18, Dt.07.08.2017
7	No. & Date Under which the woirk order has been issued	EE/DD/WO/14 /17-18, Dt.07.08.2017
8	Time limit Originally fixed for completion of time	60 Days
9	Date of application of contractor requesting for extension	
10	Date of receipt of application in Sub Division	
11	Weather time extended	No
12	Due date of Starting the work	06.10.2017
13	Due date of completion of the work	09.12.2019
14	Actul Date of completion of the work	09.12.2019
15	Progress achieved during first extension	–
16	Time extension period applied for	07.10.2017 To 09.12.2019
17	No of Days	792 Days
18	me Extension Recommended	07.10.2017 To 09.12.2019 792 Days

Scanned by CamScanner

Sl	DESCRIPTION	DETAILS
19	Whether original application of contractor enclosed	Yes
20	The balance work to be executed	20%
21	Approximate time required for completion on the work	90 Days
22	Work charge establishment expenditure incurred after expirey of the due date of completion	260000 (20%)
23	Wether notice as per clause (2) of aggreement if so, No	NO
24	Weather Reply received action taken on the contractor	–
25	Rate of Fine recommended by Asst.Executive Engineer	Recommanded Without Penalty
26	Remarks of Executive Engineer	ಕ್ರಮ ಜರುಗಿಸಿ ರೂ- 20/- ರಂತೆ 792 ಮೀಟರ್ ವಿಧಿಸಲಾಗಿದೆ

ASSISTANT ENGINEER
Ward No 15

ASSISTANT EXECUTIVE ENGINEER
T Dasarahalli SUB DIVISION

EXECUTIVE ENGINEER
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Scanned by CamScanner